

Henkels Scheduled AGIMP Crew Location - Week of 7/1/2019

Retirement Group	Ft of Main	Nbr of Services	Detour Required	PADOT TAD	Scheduled Start	Scheduled Finish	Street Name	From	To	Main Installation	Service Installation	Awaiting Restoration	Restoration % Complete
Cheltenham A1 (2018)	1648	30	N	4,5	12/17/2018	3/27/2019	Lafayette Ave	Towanda Ave	Windsor Ave			x	0%
							Towanda Ave	Woodlawn Ave	Lafayette Ave			x	0%
							Woodlawn Ave	Windsor Rd	Surrey Rd			x	0%
Cheltenham A2 (2018)	1932	35	N	4,5,8	12/20/2018	4/11/2019	Windsor Ave	Woodlawn Ave	Coventry Ave			x	0%
							Windsor Rd	Mill Rd	Woodlawn Ave			x	0%
Cheltenham A3 (2018)	5256	71	N	4,5,8	11/19/2018	4/30/2019	Mill Rd	Glenwood Rd	Valley Ave			x	0%
							Melrose Ave	Mill Rd	Woodlawn Ave			x	0%
							Stratford Ave	Mill Rd	Coventry Ave			x	0%
							Asbury Ave	Mill Rd	Coventry Ave			x	0%
Cheltenham A4 (2018)	1896	23	N	4,5,8	4/1/2019	7/29/2019	Woodlawn Ave	Coventry Ave	Windsor Rd		x		0%
							Stratford Ave	Woodlawn Ave	Coventry Ave		x		0%
							Moseley Ave	Woodlawn Ave	S/O Mill Rd		x		0%
Cheltenham A5 (2018)	1857	17	N	4,5,8	2/26/2019	7/10/2019	Valley Rd	Coventry Ave	Mountain Rd				0%
							Granite Rd	Coventry Ave	Valley Rd				0%
Cheltenham A6 (2018)	0	0	N	4	7/30/2019	8/22/2019	Mill Rd	at Glenwood Rd					0%
Cheltenham A2	2720	109	N	4,5,8,15	7/3/2019	10/29/2019	Penrose Ave	Cheltenham Ave	Willow Ave	x			0%
							Erlen Rd	Penrose Ave	Euston Rd	x			0%
							Euston Rd	Cheltenham Ave	Erlen Rd	x			0%
							Cedar La	Willow Ave	Erlen Rd	x			0%
Cheltenham A3	3469	54	N	4,5	6/19/2019	9/16/2019	B D St	Willow Ave	Beech Ave	x			0%
							Graham La	Penrose Ave	Cedar La	x			0%
							Beech Ave	Cedar La	Sycamore Ave	x			0%
							Graham La	Cedar La	Sycamore Ave	x			0%
							Cedar La	Willow Ave	Graham La	x			0%
Cheltenham A4	4010	77	N	4,5,14,15	8/7/2019	11/29/2019	School La	Willow Ave	Cheltenham Ave				0%
							Buther St	Willow Ave	E/O Keenan St				0%
							Keenan St	Willow Ave	Cheltenham Ave				0%
							Willow Ave	Sycamore Ave	Old York Rd				0%
Cheltenham A5	5854	58	N	4,5,15	5/21/2019	12/2/2019	Latham Park	Sycamore Ave	Old York Rd	x			0%
							Sycamore Ave	Beech Ave	Graham La	x			0%
							Sycamore Ave	Graham La	Willow Ave	x			0%
							Vernon Rd	Beech Ave	Juniper Ave	x			0%
							Melrose Ave	Vernon Rd	Cul-de-Sac	x			44%
							Beech Ave	Sycamore Ave	Vernon Rd	x			0%
Beech Ave	Vernon Rd	Old York Rd	x			0%							
Cheltenham A6	0	0	N	8,14	11/7/2019	12/3/2019	Sycamore Ave	Beech Ave				0%	
Cheltenham A7	5820	46	N	4,5,8,14,15	3/27/2019	12/4/2019	Twelfth St	Valley Rd	Ansley Ave				0%
							Twelfth St	Cheltenham Ave	Valley Rd				0%
							Sharpless Rd	Valley Rd	Ansley Ave				0%
							Old York Rd	Ansley Ave	Cheltenham Ave	x			0%
							Mountain Ave	Cheltenham Ave	Valley Rd				0%

Henkels Scheduled AGIMP Crew Location - Week of 7/1/2019

Retirement Group	Ft of Main	Nbr of Services	Detour Required	PADOT TAD	Scheduled Start	Scheduled Finish	Street Name	From	To	Main Installation	Service Installation	Awaiting Restoration	Restoration % Complete
							Valley Rd	Twelfth St	Sharpless Rd				0%
							Sharpless Rd	Cheltenham Ave	Valley Rd				0%
							Valley Rd	Sharpless Rd	Mountain Ave				0%
							Valley Rd	Old York Rd	Twelfth St				0%
Cheltenham X01	1230	15	Y	5,8,14	4/3/2019	6/26/2019	Greenwood Ave	Church Rd	N/O Hedgerow La			x	0%
Cheltenham X02	2085	39	N	5,8,14	12/12/2018	4/11/2019	Thornberry Rd	Wistar Dr	Green Valley Rd			x	0%
Cheltenham X02							Wistar Dr	Thornberry Rd	Washington Ln			x	0%
Cheltenham X03	720	8	N	5,8,14	11/19/2018	1/10/2019	Coventry Rd	Windsor Ave	S/O Strafford Ave			x	0%
COC - Cheltenham Twp-01	2355	30	N				Hillcrest Rd	Cobden Rd	Conwell Rd				0%
							Froebe Rd	Hillcrest Rd	Harris Rd				0%
							Knox Rd	Hillcrest Rd	Harris Rd				0%

**Notes:**  
 Streets highlighted in YELLOW = Main and/or Service crew working on street  
 Streets highlighted in BLUE = Main and Service work completed, waiting on PECO restoration

Henkels Planned AGIMP Crew Location - Week of 7/8/2019

Retirement Group	Ft of Main	Nbr of Services	Detour Required	PADOT TAD	Scheduled Start	Scheduled Finish	Street Name	From	To	Main Installation	Service Installation	Awaiting Restoration	Restoration % Complete
Cheltenham A1 (2018)	1648	30	N	4,5	12/17/2018	3/27/2019	Lafayette Ave	Towanda Ave	Windsor Ave			x	0%
							Towanda Ave	Woodlawn Ave	Lafayette Ave			x	0%
							Woodlawn Ave	Windsor Rd	Surrey Rd			x	0%
Cheltenham A2 (2018)	1932	35	N	4,5,8	12/20/2018	4/11/2019	Windsor Ave	Woodlawn Ave	Coventry Ave			x	0%
							Windsor Rd	Mill Rd	Woodlawn Ave			x	0%
Cheltenham A3 (2018)	5256	71	N	4,5,8	11/19/2018	4/30/2019	Mill Rd	Glenwood Rd	Valley Ave			x	0%
							Melrose Ave	Mill Rd	Woodlawn Ave			x	0%
							Stratford Ave	Mill Rd	Coventry Ave			x	0%
							Asbury Ave	Mill Rd	Coventry Ave			x	0%
Cheltenham A4 (2018)	1896	23	N	4,5,8	4/1/2019	7/29/2019	Woodlawn Ave	Coventry Ave	Windsor Rd		x		0%
							Stratford Ave	Woodlawn Ave	Coventry Ave		x		0%
							Moseley Ave	Woodlawn Ave	S/O Mill Rd		x		0%
Cheltenham A5 (2018)	1857	17	N	4,5,8	2/26/2019	7/10/2019	Valley Rd	Coventry Ave	Mountain Rd			x	0%
							Granite Rd	Coventry Ave	Valley Rd			x	0%
Cheltenham A6 (2018)	0	0	N	4	7/30/2019	8/22/2019	Mill Rd	at Glenwood Rd					0%
Cheltenham A2	2720	109	N	4,5,8,15	7/3/2019	10/29/2019	Penrose Ave	Cheltenham Ave	Willow Ave	x			0%
							Erlen Rd	Penrose Ave	Euston Rd	x			0%
							Euston Rd	Cheltenham Ave	Erlen Rd	x			0%
							Cedar La	Willow Ave	Erlen Rd	x			0%
Cheltenham A3	3469	54	N	4,5	6/19/2019	9/16/2019	B D St	Willow Ave	Beech Ave	x			0%
							Graham La	Penrose Ave	Cedar La	x			0%
							Beech Ave	Cedar La	Sycamore Ave	x			0%
							Graham La	Cedar La	Sycamore Ave	x			0%
							Cedar La	Willow Ave	Graham La	x			0%
Cheltenham A4	4010	77	N	4,5,14,15	8/7/2019	11/29/2019	School La	Willow Ave	Cheltenham Ave				0%
							Buther St	Willow Ave	E/O Keenan St				0%
							Keenan St	Willow Ave	Cheltenham Ave				0%
							Willow Ave	Sycamore Ave	Old York Rd				0%
Cheltenham A5	5854	58	N	4,5,15	5/21/2019	12/2/2019	Latham Park	Sycamore Ave	Old York Rd	x			0%
							Sycamore Ave	Beech Ave	Graham La	x			0%
							Sycamore Ave	Graham La	Willow Ave	x			0%
							Vernon Rd	Beech Ave	Juniper Ave	x			0%
							Melrose Ave	Vernon Rd	Cul-de-Sac	x			44%
							Beech Ave	Sycamore Ave	Vernon Rd	x			0%
							Beech Ave	Vernon Rd	Old York Rd	x			0%
Cheltenham A6	0	0	N	8,14	11/7/2019	12/3/2019	Sycamore Ave	Beech Ave				0%	
							Twelfth St	Valley Rd	Ansley Ave				0%
							Twelfth St	Cheltenham Ave	Valley Rd				0%
							Sharpless Rd	Valley Rd	Ansley Ave				0%
							Old York Rd	Ansley Ave	Cheltenham Ave	x			0%

Henkels Planned AGIMP Crew Location - Week of 7/8/2019

Retirement Group	Ft of Main	Nbr of Services	Detour Required	PADOT TAD	Scheduled Start	Scheduled Finish	Street Name	From	To	Main Installation	Service Installation	Awaiting Restoration	Restoration % Complete
Cheltenham A7	5820	46	N	4,5,8,14,15	3/27/2019	12/4/2019	Mountain Ave	Cheltenham Ave	Valley Rd				0%
							Valley Rd	Twelfth St	Sharpless Rd				0%
							Sharpless Rd	Cheltenham Ave	Valley Rd				0%
							Valley Rd	Sharpless Rd	Mountain Ave				0%
							Valley Rd	Old York Rd	Twelfth St				0%
Cheltenham X01	1230	15	Y	5,8,14	4/3/2019	6/26/2019	Greenwood Ave	Church Rd	N/O Hedgerow La		X		0%
Cheltenham X02	2085	39	N	5,8,14	12/12/2018	4/11/2019	Thornberry Rd	Wistar Dr	Green Valley Rd			X	0%
							Wistar Dr	Thornberry Rd	Washington Ln			X	0%
Cheltenham X03	720	8	N	5,8,14	11/19/2018	1/10/2019	Coventry Rd	Windsor Ave	S/O Strafford Ave			X	0%
COC - Cheltenham Twp-01	2355	30	N				Hillcrest Rd	Cobden Rd	Conwell Rd				0%
							Froebel Rd	Hillcrest Rd	Harris Rd				0%
							Knox Rd	Hillcrest Rd	Harris Rd				0%

**Notes:**

Streets highlighted in YELLOW = Main and/or Service crew working on street  
 Streets highlighted in BLUE = Main and Service work completed, waiting on PECO restoration