NCI JOB #207

#22003

9 WEEK LOOK AHEAD SCHEDULE (ACCELERATION)

PADOT SR 152 Limekiln Pike

ECMS #83643

Montgomery County

XX = NIGHT WORK

ACCELERATION

Today's Date ===> 3/28/2021

EASTER

OUTAGE #2

STAGE SWITCH

OUTAGE #3

MEMORIAL DAY WEEKEND ==> 5/28/21 - 5/31/21

	NAME	notes	WORK ACTIVITY	REMARKS
1			**STAGE 1 NORTH APPROACH**	
2	NCI		F/R/P/S BRIDGE CHEEKWALL	
3	NCI		CLASS 1 EXC & SUBBASE FOR APPROACH & SLEEPER SLABS - NORTH	
4	NCI / DISILVIO / KAKS		F/R/P/S SLEEPER SLAB - INCL UTILITY PIPE SLEEVES - STAGE 1 NORTH	
5	NCI		COMPLETE WATERPROOFING & BACKFILL	
6	NCI / DISILVIO / KAKS		F/R/P/S APPROACH SLAB - STAGE 1 NORTH	
7	NCI		LIQUID MEMBRANCE CURE TO STAGE 1 APPROACH SLAB NORTH	
8			**BRIDGE WORK**	
9	NCI / KAKS		CURE STAGE 1 DECK (~75 CY)	
10	NCI / DISILVIO / KAKS		F/R/P/S DECK SIDEWALK	NEED TO WAIT 7 DAYS PER 408
11	NCI		LIQUID MEMBRANCE CURE TO DECK & SIDEWALK	
12	NCI / DISILVIO / KAKS		F/R/P/S LOW PARAPET	
13	ARMOUR		INSTALL 2" CONDUIT & JB-25 IN LOW PARAPET	
14	NCI / DISILVIO / KAKS		F/R/P/S UPPER PARAPET	DAY OR NIGHT - TBD?
15	ARMOUR		BRIDGE GROUNDING & BONDING	DAY OR NIGHT - TBD?
16			**STAGE 1 SOUTH APPROACH**	
17	NCI		STRUCTURAL BACKILL & 6" FOUNDATION DRAIN ABUTMENT 1	
18	NCI		CLASS 1 EXC & SUBBASE FOR APPROACH & SLEEPER SLABS - SOUTH	
19	NCI		INSTALL INLET 2 & RCP PIPE - SOUTH	
20	NCI		COMPLETE WATERPROOFING & BACKFILL - AFTER DECK WET CURE	
21	NCI		F/R/P/S BRIDGE CHEEKWALL	
22	NCI / DISILVIO / KAKS		F/R/P/S SLEEPER SLAB - INCL UTILITY PIPE SLEEVES - STAGE 1 SOUTH	
23	NCI / DISILVIO / KAKS		F/R/P/S APPROACH SLAB - STAGE 1 SOUTH	
24	NCI		LIQUID MEMBRANCE CURE TO STAGE 1 APPROACH SLAB SOUTH	
25			**ROADWORK BALANCE**	
26	NCI		HYDROSTATIC TEST OF AQUA PIPE	
27	AQUA		INSTALL AQUA UTILITY PIPING TO STAGE LINE - NORTH	4 DAYS PER SPECIAL PROVISIONS
28	AQUA		INSTALL AQUA UTILITY PIPING TO STAGE LINE - SOUTH	
29	PECO GAS		INSTALL PECO GAS UTILITY PIPING TO STAGE LINE - NORTH	
30	PECO GAS		INSTALL PECO GAS UTILITY PIPING TO STAGE LINE - SOUTH	
31	ARMOUR		MAST ARM FOUNDATION SOUTH ONLY	
32	NCI		COMPLETE CLASS 1 EXCAVATION & FINEGRADE FOR SUBBASE	
33	NCI		FINEGRADE FOR CURB	
34	ARMOUR		INSTALL LIGHT POLES & APPUTENANCES	
35	NCI / COCCO / KAKS		F/R/P CURBS (143 LF)	
36	ARMOUR		SETUP TEMP SIGNALS FOR STAGE 2	
37	NCI		INSTALL & FINEGRADE SUBBASE	
38	GESSLER / KAKS		ASPHALT PAVING - BASE & BINDER ONLY	
39	LONG FENCE		GUIDERAIL & END TREATMENTS INCL ATTENUATOR	
40	NCI		CLEANUP & PUNCHLIST	
41	NCI / COCCO / KAKS		F/R/P SIDEWALKS	
42	LONG FENCE		ROW FENCE	
43	ETC		SET UP STAGE 2 TCP SIGNAGE	
44	ALL SEASONS LSC		LANDSCAPING (IF REQ'D)	
45	PECO ELECTRIC		SWITCH OVERHEAD TELL-TALES EAST TO WEST SIDE	
46	ISS		INSTALL STAGE 2 BARRIER & ATTENUATORS ON STAGE 1 SIDE	
47	GUIDEMARK		ERADICATE & STRIPE FOR STAGE 2	
48	ARMOUR		CUT-INS STAGE 2 TEMPORARY SIGNALS	
49	NCI		NOTIFY TRAFFIC & PRESS OFFICE - STAGE SWITCH	
50	NCI		SWITCH TO STAGE 2	
51	ISS		REMOVE STAGE 1 BARRIER & ATTENUATORS	
52	NCI		INSTALL STAGE 2 ABUTMENT SHIELD	DAY OR NIGHT - TBD?
53	PECO GAS		TIE-IN GAS UTILITY FROM STAGE LINE TO EXISTING - CUT OLD SERVICE	
54	DEMOLITION PREP STAGE 2 - REMOVE PARAPETS SAWCUT DECK AND VERTICAL RODS			NEED SEPTA RULE 135 w/ 7 HOURS OF PROTECTION
55	NCI		STRIP ASPHALT FROM STAGE 2 DECK	
56	NCI		INSTALL & TEST BEAM LIFTING ANGLES	
57	NCI / CARR & DUFF		STGE 2 BRIDGE INSPECTION PER SEPTA REQ'S	
58	CIS	1	ABUTMENT REPAIRS	DAY OR NIGHT - TBD?
59	NCI/FRIED	2	APPLY ARCHITECTURAL STAIN STAGE 1 LOW PARAPETS	NEED DAYTIME PATA TRAFFIC PROTECTION
60	NCI	3	APPLY PENETRATING SEALER - STAGE 1 PARAPETS ONLY	NEED DAYTIME PATA TRAFFIC PROTECTION
61	NCI		NOTIFY TRAFFIC & PRESS OFFICE - 2 WEEKS	
62	PECO/SEPTA		GO / NO-GO FOR PECO & SEPTA OUATGES	
63	NCI		SET UP MESSAGE BOARDS - 1 WEEK NOTICE	
64	NCI		STAGE DEMO TRAILERS, DEMO EQUIPT, & SOE MATERIALS	
65	ARMOUR		TEMPORARY SIGNAL CHANGES - AS REQ'D	
66	NCI		DETOUR LIMEKILN PIKE TRAFFIC	
67	NCI		REMOVE TEMP SOUTH BARRIER & SOUTH ATTENUATOR	
68	THACKRAY		MOBILIZE & SETUP 500 TON CRANE	
69	PECO ELECTRIC		OVERHEAD TRANSMISION OUTAGES FOR DEMO	24/7 SEPTA TRACK, POWER, & PECO OUTAGES
70	SEPTA		FULL TRACK & POWER OUTAGE	
71	NCI/THACKRAY		STAGE 2 REMOVE BEAMS - 10 EACH (INCLUDES CLEANUP)	
72	NCI		STRIP STAGE 1 FASCIA OVERHANG & C.L. PLATFORM/SAFETY CLOSURE	
73	NCI/ISS		RE-INSTALL SOUTH TEMP BARRIER & ATTENUATOR	
74	PECO / SEPTA		RESTORE TRACK & POWER	
75	ARMOUR		TEMPORARY SIGNAL CHANGES - AS REQ'D	
76	NCI		OPEN BRIDGE	
77	NCI		DEMO ABUTMENTS STAGE 2	
78	AQUA		TIE-IN WATER UTILITY, STAGE LINE TO EXISTING & CUT OLD SERVICE	

1	POSSIBLY DAY WORK w/ TRACK FOULING PROTECTION
2	AFTER 28 DAY LOW PARAPET CONCRETE CURE
3	AFTER 28 DAY ALL PARAPET CONCRETE CURE